



Project DISS (DIrect Solar Steam)
Present Status and Future Planning

Eduardo Zarza (CIEMAT)

Michael Geyer, Klaus Hennecke, Olaf Goebel (DLR)



The DISS (Direct Solar Steam) Project




DISS is a complete R+D program aimed at developing a new generation of Solar Thermal Power Plants with improved parabolic trough collectors and Direct Steam Generation (DSG) in the solar field, thus reducing costs while increasing the efficiency.

PROJECT PHASES AND PARTNERS:

- **DISS-phase I** (with E.U. financial support under JOULE contract JOR3-CT95-058)
Duration: from January 1996 to November 1998
Partners: CIEMAT, DLR, ENDESA, IBERDROLA, INABENSA, PILKINGTON, SIEMENS, U.E.FENOSA, ZSW
- **DISS-phase II** (with E.U. financial support under JOULE contract JOR3-CT98-277)
Duration: from December 1998 to August 2001
Partners: CIEMAT, DLR, ENDESA, IBERDROLA, INABENSA, INITEC, PILKINGTON, ZSW
- **DISS-phase III:** not yet decided in detail



The DISS (Direct Solar Steam) Project



PROJECT TASKS :

- **Coordination and Management**

Project coordination, contracting, controlling and reporting

- **Design and Implementation of the PSA DISS Test Facility**

Design and implementation of a life-size DSG test facility at the PSA to investigate the three basic DSG processes (e.g. Once-through, Injection and Recirculation)

- **O&M of the PSA DISS test facility**

Test campaign to evaluate the DSG processes under real solar conditions at the PSA

- **DSG Applied Research**

Research on thermohydraulic aspects of the DSG process to optimise the technology

- **Collector Improvements**



Development and testing of improved components for parabolic-trough collectors

- **System Integration**

Study and design of different integration concepts for a solar DSG system, including control and cost analysis, as well as O&M issues.



The Three DSG Basic Options



Once Through Boiler

- 👍 **Lowest Costs**
- 👍 **Least complexity**
- 👍 **Best Performance**
- 👎 **Controllability ?**
- 👎 **Flow Stability ?**

Injection Process

- 👍 **Better Controllability**
- 👍 **Flow stability equally good**
- 👎 **More complex**
- 👎 **Higher investment costs**

Recirculation Process

- 👍 **Better Flow Stability**
- 👍 **Better Controllability**
- 👎 **More complex**
- 👎 **Higher investment costs**
- 👎 **Higher parasitics**



DISS-Phase I: achievements and findings



Task: “Design and Implementation of the PSA DISS test facility”


Objective: Design and implementation of a life-size test facility at the PSA to evaluate the three basic DSG processes (once-through, recirculation and injection) under real solar conditions

Achievements and findings:


- A single-row life-size test facility was implemented at the PSA to investigate the three DSG processes (it was inaugurated in April 1999)
- Significant extra cost and delay were faced during the implementation of the facility
- Selection of raw material for piping and vessels is very critical
- Technical specifications issued by LUZ in the past for LS-3 collectors must be updated in accordance to what is currently available at the market
- The use of several standards in the system design provoked mistakes



The PSA DISS Test Facility




Actual Configuration of the PSA DISS Test Facility





The PSA DISS Test Facility




Aerial View of the PSA DISS Test Facility





The PSA DISS Test Facility




Technical Characteristics of the PSA DISS Test Facility

No. of parabolic-trough modules	40
Module aperture/length:	5.76 m /12 m
No. of solar collectors	11
Total row length:	550 m
Inclination of the tracking axis:	0°,2°,4°,6°,8°
Orientation:	North-South
Absorber pipe inner/outer diameter:	50/70 mm
Mass flow per row (once-through configuration)	1 kg/s
Max. recirculation rate:	4
Max. outlet steam temperat./pressure:	400°C/100 bar





The PSA DISS Test Facility




FRONT VIEW OF ONE OF THE DISS COLLECTORS





The PSA DISS Test Facility




View of the BOP equipment






The PSA DISS Test Facility




Ball-joints installed at the solar collectors








The PSA DISS Test Facility



The thermocouples installed at the absorber pipes (the so-called Test Cross Sections)



Thermocouples lay out at a Test Cross Section



Thermocouple installation at a Test Cross Section



Task: “Collector Improvements”


Objective: Development and testing of improved components for parabolic-troughs

Achievements and findings:

- Front surface mirrors with $\rho = 0.96$ have been obtained with sol-gel technique
- Development of a new selective coating stable in air at 500°C was almost completed
- Thin stretched metallic membrane does not seem a good option for parabolic trough concentrators.
- Economic comparison between selected HTF and advanced DSG systems was done
- A new sun tracking system developed at the PSA was implemented at the solar collectors
It is based on calculation of the sun position by software
- A HTF test loop was implemented at the PSA to evaluate improved components. New absorbers and reinforced mirrors will be evaluated in DISS-phase II



The PSA HTF Test Loop





Task: “DSG Applied Research”


Objective: Investigation of thermohydraulic aspects of the DSG processes

Achievements and findings:

- Dynamic and static simulation models have been developed for the PSA test facility
- Special devices to measure the steam quality inside the absorbers have been developed
- Several ways to enhance heat transfer in DSG HCEs (*Tube inserts, Porous Coatings and microgrooves*) have been investigated with good results. A small test stand to evaluate porous coatings has been implemented
- Accurate simulation computer programs have been developed to predict temperature gradients at the absorber pipes, pressure drops and other two-phase flow parameters



The DISS (Direct Solar Steam) Project



Preliminary results of DISS-phase II

The test facility implemented at the PSA in the first phase was put into operation in 1999. Saturated steam at 100 bar and superheated steam at 350°C/60bar have already been produced in recirculation mode without major problem. Nevertheless, some modifications are required to monitor the temperature gradients at the HCEs with accuracy. The thermal inertia of the facility has demanded an optimization of the operation procedure in order to shorten the start-up time. This required training, together with bad weather conditions and a failure of the recirculation pump in May 1999, has introduced a delay in the test campaign to be performed in the second phase of the project. The DISS test facility has proven its usefulness to investigate the DSG process under real solar conditions.



The Pieces to Electricity Cost Reduction



A) COLLECTOR IMPROVEMENTS:

- Cheaper mirrors
- Better tracking system
- Lighter structures
- New absorber pipes
- More cost-effective cleaning procedure


B) OVERALL SYSTEM IMPROVEMENTS:

- Better coupling between solar field and power block
- Advanced control system
- Optimised start-up and shut-down procedures

C) DIRECT STEAM GENERATION (DSG) AT THE SOLAR FIELD




Expected Benefits (Cost reduction)




30% Levelized Electricity Cost (LEC) reduction

15 % Reduction of solar field investment cost




20% Increase of annual solar field output





Direct Solar Steam Generation



Two-Phase Flow Pattern Map
(Horizontal Pipe)

