



Safety and Function Test Report for the Viryd CS8 Wind Turbine

J. Roadman, M. Murphy, and J. van Dam
National Renewable Energy Laboratory

**NREL is a national laboratory of the U.S. Department of Energy
Office of Energy Efficiency & Renewable Energy
Operated by the Alliance for Sustainable Energy, LLC.**

This report is available at no cost from the National Renewable Energy Laboratory (NREL) at www.nrel.gov/publications.

Technical Report
NREL/TP-5000-60060
October 2013

Contract No. DE-AC36-08GO28308

Safety and Function Test Report for the Viryd CS8 Wind Turbine

J. Roadman, M. Murphy, and J. van Dam
National Renewable Energy Laboratory

Prepared under Task No. WE11.0206

**NREL is a national laboratory of the U.S. Department of Energy
Office of Energy Efficiency & Renewable Energy
Operated by the Alliance for Sustainable Energy, LLC.**

This report is available at no cost from the National Renewable Energy
Laboratory (NREL) at www.nrel.gov/publications.

NOTICE

This report was prepared as an account of work sponsored by an agency of the United States government. Neither the United States government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States government or any agency thereof.

This report is available at no cost from the National Renewable Energy Laboratory (NREL) at www.nrel.gov/publications.

Available electronically at <http://www.osti.gov/bridge>

Available for a processing fee to U.S. Department of Energy and its contractors, in paper, from:

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
phone: 865.576.8401
fax: 865.576.5728
email: <mailto:reports@adonis.osti.gov>

Available for sale to the public, in paper, from:

U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
phone: 800.553.6847
fax: 703.605.6900
email: orders@ntis.fedworld.gov
online ordering: <http://www.ntis.gov/help/ordermethods.aspx>

Cover Photos: (left to right) photo by Pat Corkery, NREL 16416, photo from SunEdison, NREL 17423, photo by Pat Corkery, NREL 16560, photo by Dennis Schroeder, NREL 17613, photo by Dean Armstrong, NREL 17436, photo by Pat Corkery, NREL 17721.



Printed on paper containing at least 50% wastepaper, including 10% post consumer waste.

Safety and Function Test Report

for the

Viryd CS8 Wind Turbine

at the

National Wind Technology Center in

Boulder, Colorado

Conducted for

National Renewable Energy Laboratory

15013 Denver West Parkway

Golden, Colorado 80401

Conducted by

National Wind Technology Center

National Renewable Energy Laboratory

15013 Denver West Parkway

Golden, Colorado 80401

Jason Roadman

Mark Murphy

Jeroen van Dam

June 2013

Notice

This report was prepared by the National Renewable Energy Laboratory (NREL), operated for the United States Department of Energy (DOE) by the Alliance for Sustainable Energy, LLC (Alliance), as an account of work sponsored by the United States government. The test results documented in this report define the characteristics of the test article as configured and under the conditions tested.

THIS REPORT IS PROVIDED "AS IS" AND NEITHER THE GOVERNMENT, ALLIANCE, NREL NOR ANY OF THEIR EMPLOYEES, MAKES ANY WARRANTY, EXPRESS OR IMPLIED, INCLUDING THE WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE, OR ASSUMES ANY LEGAL LIABILITY OR RESPONSIBILITY FOR THE ACCURACY, COMPLETENESS, OR USEFULNESS OF ANY SUCH INFORMATION DISCLOSED IN THE REPORT, OR OF ANY APPARATUS, PRODUCT, OR PROCESS DISCLOSED, OR REPRESENTS THAT ITS USE WOULD NOT INFRINGE PRIVATELY OWNED RIGHTS.

Neither Alliance nor the U.S. Government shall be liable for special, consequential or incidental damages. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States government or any agency thereof. The views and opinions of the authors expressed herein do not necessarily state or reflect those of the United States government or any agency thereof or Alliance.

NREL is a DOE Laboratory, and as an adjunct of the United States government, cannot certify wind turbines. The information in this report is limited to NREL's knowledge and understanding as of this date.

NREL is accredited by the American Association for Laboratory Accreditation (A2LA) and the results shown in this test report have been determined in accordance with the NREL's terms of accreditation unless stated otherwise in the report.

This report shall not be reproduced, except in full, without the written approval of Alliance or successor operator of NREL.

Approval By:  2 August 2013
Jeroen van Dam, NREL Test Engineer Date

Review By:  5 August 2013
Arlinda Huskey, NREL Test Engineer Date

Table of Contents

List of Figures	3
List of Tables	4
1 Background.....	5
2 Test Objective	5
3 Description of Test Turbine and Setup	5
4 Test Site Description.....	8
5 Description of Instrumentation	10
6 Procedure	12
6.1 Control and Protection System Functions.....	12
6.2 Personnel Safety Provisions.....	13
6.3 Dynamic Behavior	13
7 Results.....	13
7.1 Control and Protection System Functions.....	13
7.2 Personnel Safety Provisions.....	21
7.3 Dynamic Behavior	25
8 Deviations and Exceptions	25
8.1 Deviations from the Standard	25
8.2 Deviations from Quality Assurance.....	25
Appendix A. Instrument Calibration Certificates.....	26
References	47

List of Figures

Figure 1. Viryd CS8 test turbine at the NWTC	6
Figure 2. Electrical schematic of turbine installation.....	8
Figure 3. Map of the test site.....	9
Figure 4. Close up of test site around the test turbine	9
Figure 5. View of instruments on the met tower	11
Figure 6. Power response to wind speed, 1-minute data.....	14
Figure 7. Power response to wind speed (close-up), 1-minute data	15
Figure 8. Rotor-speed response ³ to wind speed, 1-minute data	15
Figure 9. Normal operation including startup and shutdown, 1-Hz data	17
Figure 10. Normal shutdown (controller-initiated), 1-Hz data	17
Figure 11. High wind shutdown and startup	18
Figure 12. High wind shutdown (controller-initiated).....	19
Figure 13. Manual stop (grid disconnect) and normal restart with winds between 10 and 15 m/s ..	20
Figure 14. Manual stop (grid disconnect).....	20
Figure 15. Viryd CS8 lockable disconnect switch and power meter	23
Figure 16. Viryd CS8 controller enclosure, showing a voltage warning and additional voltage labeling added by NREL	24
Figure A1. Calibration sheet for the primary anemometer used through 12 September 2012	26
Figure A2. Calibration sheet for the primary anemometer used from 17 September 2012 onward .	27
Figure A3. Calibration sheet for the wind vane used through 12 September 2012	28
Figure A4. Calibration sheet for the wind vane used from 17 September 2012 onward	29
Figure A5. Page 1 of the power transducer calibration sheet used through 12 September 2012	30
Figure A6. Page 2 of the power transducer calibration sheet used through 12 September 2012	31
Figure A7. Page 1 of the power transducer calibration sheet used from 17 September 2012 onward.....	32
Figure A8. Calibration sheet for the pressure transducer used 15 May 2012	33
Figure A9. Post-calibration sheet for the pressure transducer used through 15 May 2012	34
Figure A10. Calibration sheet for the pressure transducer used 16 May 2012 onward	35

Figure A11. Calibration sheet for the temperature sensor used through 12 September 2012	36
Figure A12. Calibration sheet for the temperature sensor used 17 September 2012 onward	37
Figure A13. Calibration sheet for the signal conditioning module 13DEC38 used through 26 July 2012.....	38
Figure A14. Post-calibration sheet for the signal conditioning module 13DEC38 used through 26 July 2012.....	39
Figure A15. Calibration sheet for the signal conditioning module 12A2037 used from 26 July 2012 onward.....	40
Figure A16. Calibration sheet for the signal conditioning module 13FAE1C used through 26 July 2012.....	41
Figure A17. Post-calibration sheet for the signal conditioning module 13FAE1C used through 26 July 2012.....	42
Figure A18. Calibration sheet for the signal conditioning module 12BFEE2 used from 26 July 2012 onward.....	43
Figure A19. Calibration sheet for the signal conditioning module 13E3D05 used through 26 July 2012.....	44
Figure A20. Post-calibration sheet for the signal conditioning module 13E3D05 used through 26 July 2012.....	45
Figure A21. Calibration sheet for the signal conditioning module 14DA726 used from 26 July 2012 onward.....	46

List of Tables

Table 1. Test Turbine Configuration and Operational Data	7
Table 2. Measured Blade Pitch Angle Relative to the Hub Plate.....	7
Table 3. List of Channels and Measurement Instruments	10

1 Background

This test was conducted as part of the U.S. Department of Energy's (DOE) Independent Testing project. This project was established to help reduce the barriers of wind energy expansion by providing independent testing results for small turbines. Several turbines were selected for testing at the National Wind Technology Center (NWTC) at the National Renewable Energy Laboratory (NREL) as a part of the Small Wind Turbine Independent Testing project. Safety and function testing is one of up to five tests that may be performed on the turbines. Other tests include duration, power performance, acoustic noise, and power quality. Viryd Technologies, Inc. of Austin, Texas, was the recipient of the DOE grant and provided the turbine for testing.

The NWTC conducted this test in accordance with its quality system procedures to ensure that this final test report meets the full accreditation requirements by A2LA. NREL's quality system requires that the test meet all applicable requirements specified by A2LA and ISO/IEC 17025 or to note any exceptions in the test report.

2 Test Objective

The objective of this test is to:

- Verify that the test turbine displays the behavior predicted in the design
- Determine if provisions relating to personnel safety are properly implemented
- Characterize the dynamic behavior of the wind turbine at rated wind speed and above.

NREL does not limit the safety and function test to features described in the wind turbine documentation. NREL also inspects, possibly tests, and reports on features that are required by IEC 61400-2 that may not be described in the wind turbine documentation.

NREL conducted this test in accordance with Section 9.6 of the International Electrotechnical Commission (IEC) standard, Wind Turbines – Part 2: Design requirements for small wind turbines, IEC 61400-2, second edition, 2006-03.

3 Description of Test Turbine and Setup

The test turbine, shown in Figure 1, is a three-bladed, upwind, passive yaw turbine with a rated power of 8 kW. It was commissioned on 12 October 2011 and decommissioned on 7 May 2013. Safety and function testing was conducted from 12 October 2011 through 13 February 2013. Table 1 lists the basic turbine configuration and operational data provided by the manufacturer. As part of Viryd's standard commissioning procedure, small shims were inserted between the hub plate and the blade root, thereby pitching the leading edge of the blades into the wind. The pitch angle of each blade with respect to the hub plate is fixed. The angle was measured and is provided in Table 2. Figure 2 shows the one-line diagram for the test turbine installation.

The following components were considered part of the test turbine system:

- A tower and foundation that were designed for installation at the NWTC test site 3.3a
- The wiring and components on the turbine side of the test shed's electrical panel, connecting the turbine to the electrical grid
- All control components including wiring between the up-tower components and the down-tower control panel.



Figure 1. Virya CS8 test turbine at the NWTC
(Photo by Mark Murphy, NREL 22258)

Table 1. Test Turbine Configuration and Operational Data

Turbine Manufacturer and Address	Viryd Technologies, Inc. 9701 Metric Blvd. Suite 200 Austin, TX 78758
Model	Viryd CS8
Serial number	CS008100X
Rotor diameter (m)	8.5
Hub height (m)	25
Tower type	U.S. Tower, guyed, tilt-up lattice
Rated electrical power (kW)	8
Rated wind speed (m/s)	10
Small wind turbine class	II
Rotor speed range (rpm)	115–125
Fixed or variable pitch	Fixed
Power regulation (active or passive)	Passive
Number of blades	3
Blade pitch angle (deg)	See Table 2
Blade make, type, serial number	Viryd proprietary design, serial numbers not provided
Direction of rotation	Clockwise viewed from upwind
Description of control system (device and software version)	Proprietary – PCB
Tower make, type, height	U.S. Tower, tilt-up, guyed lattice, 24.4 m
Electrical output	240 VAC single phase

Table 2. Measured Blade Pitch Angle Relative to the Hub Plate

Blade	Pitch Angle
1	1.4°
2	1.1°
3	1.4°

The test configuration consisted of the turbine mounted on a lattice tower, the controller, the meteorological tower, associated wiring and junction boxes, and a data shed containing the data acquisition instrumentation. The turbine was installed on a guyed, tilt-up, 24.4-m lattice tower. The wire run from the base of the tower to the data shed is approximately 98 meters of #6 American Wire Gauge (AWG) wire. Inside the test shed, the turbine was connected to a 240-volt (V) panel, where 240/480-V and 0.480/13.2 kilovolt (kV) transformers allowed the turbine to connect to the site's 13.2-kV grid. Grid tolerances were 1% for frequency and 5% for voltage. This general electrical arrangement is shown in Figure 2.




Figure 2. Electrical schematic of turbine installation
(Source: NREL 2012)

4 Test Site Description

The Viryid CS8 wind turbine was located at test site 3.3a of the NWTC, approximately 8 km south of Boulder, Colorado. The site consists of mostly flat terrain with short vegetation and prevailing winds bearing 292° relative to true north. Figure 3 and Figure 4 show the turbine and meteorological (met) tower locations, as well as nearby turbines. For measurements requiring accurate wind speed data, NREL personnel used data that was obtained when the wind direction was between 211° and 38° true. In this measurement sector, the influence of terrain and obstructions on the anemometer is small and meets the requirements in accordance with IEC 61400-12-1 without having to conduct a site calibration test.




Figure 3. Map of the test site
(Source: NREL 2012)




Figure 4. Close up of test site around the test turbine
(Source: Map data ©2012 Google earth)

5 Description of Instrumentation

In this test, the following parameters were measured: wind speed, electrical power, rotor speed, grid voltage, and turbine status. Additional parameters were logged for other tests.

For turbine status, NREL added voltage signals to monitor the status LEDs on the controller. The green LED indicates when the turbine is producing power; the blue LED indicates when the turbine is in standby, “waiting for wind” (solid), or experiencing a cut-out wind condition (blinking); and the red LED indicates when the turbine has faulted. This LED blinks various times at various duty cycles, based on whether the turbine is experiencing a recoverable fault, unrecoverable fault, or startup/shutdown sequences. However, Viryd informed NREL that the number of blinks alone was not sufficient to determine the cause of a fault. A computer running proprietary Viryd software was required to log into the controller and determine the exact cause; however, NREL personnel did not have the appropriate level of access to the turbine, therefore these diagnostics were beyond the scope of the test.

Rotor speed was measured by tapping into the Viryd CS8’s RPM signal being sent to the controller. NREL personnel used an optically isolated frequency to voltage converter for this purpose, which is detailed in Table 3.

Table 3. List of Channels and Measurement Instruments

Signal	Location	Sensor Make Model	Serial Number	Cal Due Date
Primary Wind Speed	24.9 m	Thies First Class	0707884 0609006	12 Sept. 2012 17 Sept. 2013
Reference Wind Speed	23 m	Met One, 010C	U2643	NA
Wind_Direction	23 m	Met One, 020	U1475 W5515	13 Sept. 2012 17 Sept. 2013
Air_Pressure	22.1 m	Vaisala, PTB101B	T0740016 C1040014	5 April 2012 13 Feb. 2013
Air_Temperature	22.4 m	Met One, T-200	0566229 0603-1	15 Sept. 2012 17 Sept. 2013
Precipitation	Data Shed	Campbell Scientific 237	NA	NA
Active_Power	Data Shed	Secondwind Phaser 5-4A20 with OSI pn. 12973 CT's	01091 01091	15 Sept. 2012 15 Sept. 2013
Turbine Status	Turbine Controller	Turbine Controller Lights/ Brake Solenoid	NA	NA
Rotor Speed	Turbine Controller	Phoenix Contact MCR-f-UI- DC	67472901	3 Oct. 2012
Data Acquisition Modules	Data Shed	National Instruments NI 9229	13DEC38 12A2037	24 June 2012 27 June 2013
		National Instruments NI 9217	13FAE1C 12BFEE2	24 June 2012 27 June 2013
		National Instruments NI 9205	13E3D05 14DA726	24 June 2012 27 June 2013

Table 3 provides an equipment list that includes the specifications of the instruments used and Figure 5 provides the location of the met tower instruments. The first set of data acquisition modules were used beyond their calibration due date from 25 June 2012 through 26 July 2012. They were post-calibrated and found to be within tolerance. The pressure transducer was out of calibration from 6 Apr 2012 through 15 May 2012 and was post-calibrated. Residuals between the two calibrations were found to be at most 0.006 kPa, a negligible amount in the context of this test.

Calibration and post-calibration sheets are included in Appendix A.




Figure 5. View of instruments on the met tower
(Source: NREL 2012)

6 Procedure

Safety and function testing can involve some risk to personnel and equipment. By incorporating appropriate controls into testing procedures, NREL staff worked to accomplish the tasks with minimal risk. This test report documents these controls in areas where they might have influenced the results. After installing the Viryd CS8 at NREL, Viryd's ability to directly support the turbine was significantly limited. As a result, not all of the required testing steps could be performed by NREL and are detailed throughout this report.

6.1 Control and Protection System Functions

Major turbine response categories for this type of testing include the following:

- Power control
- Rotor speed control
- Yaw orientation
- Startup, which was tested:
 - During normal operation (winds rising above cut-in)
 - After maintenance or fault clearance at the design wind speed or above
 - During maintenance of fault conditions at design wind speed or above
- Normal shutdown, which was tested:
 - During normal operation (wind speed decreasing to less than cut-in)
 - During normal operation (wind speed increasing to greater than cut-out)
- Emergency shutdown, which was tested during operation, and included:
 - Behavior upon excessive vibration¹
 - Behavior upon loss of load
 - Turbine-specific checks¹

NREL personnel observed the turbine response for each major response category: startup, normal shutdown, and emergency shutdown. In a normal test, faults or other actions that cause one of these major responses are simulated using the appropriate input and turbine response, and then verified by sensing the condition and indicating an appropriate response. For example, this procedure enables all of the emergency-stop functions to be checked without exposing the turbine to multiple, potentially damaging stops. These checks are designated by the term “behavior” in the list below. However, because NREL personnel did not have sufficient access to the turbine to change any controller parameters or simulate these conditions, the results presented are limited to those observed over the course of normal turbine testing.

¹ NREL was unable to simulate some of these conditions.

6.2 Personnel Safety Provisions

The second part of the test procedure was to evaluate provisions for personnel safety. For this turbine, the following list of NWTC-standardized safety and function issues were reviewed:

- Safety instructions
- Climbing
- Standing place, platforms, and floors
- Electrical and grounding system
- Fire resistance and control
- Fire extinguisher
- Emergency stop buttons
- Lock-out/tag-out provisions
- Interlock on electrical cabinets
- Safety signs
- Unauthorized changing of control settings
- Lightning protection
- Presence and functioning of rotor and yaw lock.

6.3 Dynamic Behavior

NREL staff observed the turbine at all operating wind speeds to evaluate the dynamic behavior of the turbine, including (but not limited to) vibration, yaw behavior, and noise.

7 Results

Test results reported here are based on tests conducted from 12 October 2011, when the turbine was commissioned, through 13 February 2013.

7.1 Control and Protection System Functions

The turbine controller appeared to operate as designed by Viryd. Cut-in appeared to miss some of the dynamic winds available on the NWTC's site. Viryd explained that the turbine controller utilizes a wind-speed-weighted algorithm to determine when to initiate a normal startup operation. Thus, a quick transition from low to strong winds will initiate a startup sooner than winds that are slowly increasing past cut-in. Cut-out appears to work well and as designed. Additionally, the turbine controller was able to sense downwind operation by monitoring wind speed measured by its tower-mounted anemometer and power.

Faults were observed throughout the test, but there was little to no indication of the causes of those faults. In all cases, the turbine shut down appropriately. Furthermore, NREL was limited in its ability to actively test single-fault failures and did not complete an exhaustive investigation or examine failures of "safe life" components. If a second fault were to occur during a critical

event, severe results can be expected. NREL staff do not make judgments on whether such failures are likely or whether additional features in the control and protection system are needed to protect against such consequences.

NREL staff conducted the following tests and observations on the Viryd CS8.

Power Control

Figure 6 and Figure 7 show that the power output of the turbine system was limited. Power limiting was achieved through stall control. Furthermore, the turbine draws a large inrush current during the motoring portion of the startup sequence. However, the power transducer rails at -24 kW during these events, so NREL analysts cannot comment on the magnitude of the inrush current.




Figure 6. Power response to wind speed, 1-minute data²
(Green: maxima, Red: minima, Blue: average)

² The first power transducer installed during the test railed at -12 kW. Its range was adjusted, but the turbine railed it again at -24 kW. The power transducer was not adjusted further, as this would have represented an unacceptable loss of resolution. As such, no comment can be made about the magnitude of the minimum power during startup events.




Figure 7. Power response to wind speed (close-up), 1-minute data²

Rotor Speed Control

During the test, the synchronous generator limited rotor RPM, as expected. Figure 8 shows both 1-minute average rotor speed data and maximum and minimum values in each 1-minute period, based on 40-Hz data. The increase of the RPM with wind speed was due to the generator slip.




Figure 8. Rotor-speed response to wind speed, 1-minute data
(Red: maxima, Green: minima, Blue: average)

Yaw Orientation

NREL staff observed yaw behavior frequently during the test period and compared yaw position with the nearby wind-vane indication of wind direction. Normal behavior was observed under all wind conditions. At all wind speeds, the rotor operates roughly aligned with the prevailing wind direction. Any yaw error decreases as the wind speed increases.

Occasionally, the turbine was observed to run in a downwind condition. However, in all of these cases, the turbine controller sensed the condition, shut down the turbine, allowed the nacelle to passively yaw into the wind, and initiated a normal start procedure.

The Viryd turbine uses slip rings to transmit power to and from the nacelle to the tower cable. Therefore, droop cable over-twist is not an issue.

Startup

NREL staff observed large variations in the wind speed at which the turbine rotor initiates startup, ranging from 4 m/s to 8 m/s. As described above, Viryd's cut-in algorithm and the dynamic nature of the winds at the NWTC are thought to contribute to this variation. Once the winds are high enough for a long enough time period to satisfy the counter, the turbine controller responds by opening the brakes and motoring the turbine. Once wind speed and rotor speed are sufficiently high, the turbine begins to produce positive power. NREL staff observed the turbine starting up in a wide range of conditions, and did not notice any abnormal behavior during any of the startups. The staff also observed similar smooth cut-ins when the turbine was returned to service after a manual shutdown.

Normal Shutdown

The turbine manual identifies two types of shutdowns initiated by the controller: a normal, or controlled stop shutdown, and an emergency stop. When winds drop below cut-in, the rotor will motor for a period of time (again depending on the wind-speed-weighted counter). If winds remain low, the turbine will initiate a normal stop: engaging its brakes, disconnecting the generator, and bringing the rotor to a stop in approximately two rotations. Figure 9 shows a short time series of turbine operations including normal startup and shutdown. Figure 10 is a close-up of part of this time series and shows a normal shutdown initiated by the controller.




Figure 9. Normal operation including startup and shutdown, 1-Hz data




Figure 10. Normal shutdown (controller-initiated), 1-Hz data

If the turbine senses an instantaneous wind speed greater than 25 m/s, it engages the brake and stops the rotor. This will send the turbine into a recoverable fault state for 5 minutes. If, after this time period, the winds have dropped below 25 m/s, the turbine will motor and start up again. NREL personnel observed high-wind cut-out several times over the course of the test. An example is shown in Figure 11 and Figure 12.³




Figure 11. High wind shutdown and startup

³ The turbine monitors wind speed with an anemometer mounted on the turbine tower below hub height. This signal was not recorded by NREL's data acquisition system. However, the primary wind speed signal is shown on the plot.




Figure 12. High wind shutdown (controller-initiated)

Emergency Shutdown during Operation from Any Operating Condition

As NREL staff did not have access to the controller software interface, the only means of stopping the turbine during the test was by using the grid disconnect (recommended by Viryd). As such, normal and emergency stops initiated by the end user were identical.

According to the manual, emergency stops will be initiated by the controller when the following conditions are sensed:

- A transmission speed ratio error⁴
- Rotor over-speed
- Delayed controlled shutdown
- Excessive start-up power draw.

To NREL's knowledge, the turbine never initiated an emergency stop for these conditions.

A user-initiated emergency stop is the same as a normal stop: disconnecting the grid. During the test, shutdown behavior was consistent with the manual: the turbine applied the brakes and

⁴ The constant speed (CS) model is instrumented with a single RPM sensor on the low-speed shaft. Therefore, it cannot sense a transmission speed ratio error.

brought the rotor to a stop. NREL staff performed these types of shutdowns in addition to the automatic shutdowns observed. An example time series is shown in Figure 13 and Figure 14. The turbine safely brought the rotor to a stop any time this test was performed.




Figure 13. Manual stop (grid disconnect) and normal restart with winds between 10 and 15 m/s




Figure 14. Manual stop (grid disconnect)

Behavior upon Excessive Vibration

To NREL's knowledge, the turbine has no means of sensing excessive vibration. The IEC turbine design standards require such sensors on large turbines, but not on turbines smaller than 200 m².

Behavior upon Loss of Load

For the Viryd CS8 turbine, loss of load is identical to a normal shutdown. The brakes are applied and the rotor is brought to a stop. To assess this capability, NREL personnel conducted manual grid outages several times during the test. Additionally, the turbine experienced several grid outages when NREL lost power over the course of the test. In all cases, the rotor was brought to a stop and the turbine returned to normal operation after power was restored. In one case, the turbine entered a faulted state after power was restored, but the exact cause could not be determined because the controller does not convey the nature of certain types of faults to the end user. However, a manual fault reset performed by NREL at Viryd's request brought the turbine back to normal operation. Figure 13 and Figure 14 show plots of the rotor coming to a stop during a manual stop (disconnecting grid power) and restarting after grid power is restored and the wind speed counter is satisfied.

Turbine-Specific Checks

There were several tests that did not occur during the testing campaign, as they would have required a temporary change of controller setpoints, and Viryd was unable to support this level of testing. These turbine-specific checks include:

- Grid under- and over-frequency
- Grid under- and over-voltage
- Over-speed condition
- Temperature fault
- Pressure fault
- Generator over power
- Transmission ratio error (may not apply to the constant speed (CS) model).

There may be more cases that the controller is designed to sense and act upon but Viryd was not available to help perform a complete inventory of those cases.

7.2 Personnel Safety Provisions

Safety Instructions

The turbine operator's manual (first edition) provides safety instructions for installation, operation, and maintenance. The owner's manual encourages a licensed contractor to review plans and participate in the installation, but does not list this requirement on the manual's cover, as required by the IEC standard. Use of a forklift or telehandler is required to attach the nacelle to the tower. The maintenance is split into maintenance that must be done by the owner and maintenance that must be performed by the installer. The owner-completed maintenance includes only simple tasks with minimal safety implications. The annual maintenance must be conducted

by an installer or trained service technician only. NREL personnel checked the manual to determine if the safety instructions addressed requirements in the IEC small turbine design standard and found one additional issue: the turbine has no provisions for securing the yaw mechanism.

Climbing

Although the tower is a lattice-type that can be climbed, opening the nacelle covers could present a potentially dangerous situation while climbing. The manual recommends tilting the tower down whenever work must be performed on the turbine or using a man-lift to access the turbine without tilting the tower down. During the test, NREL staff used man-lifts to access the turbine.

Standing Places, Platforms, and Floors

There are no standing places, platforms, or floors on the turbine.

Electrical Grounding System

The owner's manual shows a schematic of the electrical system and provides information on how to size, wire, and properly ground the electrical system. The manual recommends that a licensed electrician be part of the installation crew.

Fire Resistance and Control/Fire Extinguisher

The turbine generator has a cooling fan and is rated for normal operating temperatures of up to 40°C. NREL provided a fire extinguisher in the test shed near the turbine. The manufacturer does not provide fire extinguishers or recommend that they be installed. However, for a turbine of this size, this is what can be reasonably expected.

Lock-Out/Tag-Out Provisions

Viryd provided a lockable disconnect switch between the grid and the turbine (shown in Figure 15).



Figure 15. Viryd CS8 lockable disconnect switch and power meter
(Photo by Mark Murphy, NREL)

Emergency Stop Button

The turbine does not have an emergency stop button, only a disconnect switch. The turbine manual recommends only engaging the disconnect switch in dangerous situations. However, during installation, Viryd personnel instructed NREL staff to use the disconnect switch for stopping the turbine. The disconnect switch was the only provided means of stopping the turbine.

Interlock on Electrical Cabinets

There is no interlock on the controller enclosure.

Safety Signs

There is one safety sign on the turbine that states: “Hazardous voltages, disconnect power before opening. Contact causes severe electrical shock.” See Figure 16.

NREL staff added labels indicating the voltage levels on all enclosures, electrical panels, and disconnect switches (see Figure 15 and Figure 16).



Figure 16. Viryd CS8 controller enclosure, showing a voltage warning and additional voltage labeling added by NREL

(Photo by Jason Roadman, NREL)

Unauthorized Changing of Control Settings

There is no easy way for an unauthorized user to change any of the control settings, as this would require intimate knowledge of the controller communication protocol.

Lightning Protection

The turbine does not have a dedicated lightning protection system, but the tower was grounded (as indicated by the owner's manual).

During the test period, no direct or nearby lightning strikes were observed.

Presence of Rotor and Yaw Lock

The brake system serves as the rotor lock on this turbine. The brake calipers are pneumatically actuated against an internal mechanical spring and are of the fail-closed type. The brake will prevent the rotor from spinning in windy conditions, and was found to lock the rotor so it was completely stationary for any maintenance performed over the course of the test.

There is no yaw lock present on this turbine, nor is disabling the yaw motion described as part of the maintenance procedures. During the course of the test, NREL staff would approach the turbine in the man-lift, grab the tail, and position the man-lift basket to limit the yaw motion.

Documentation

NREL personnel checked the manual to determine if the turbine met the documentation requirements in the IEC small turbine design standard and found the following issues:

- The manual cover does not display the statement : “Maintenance and repairs to be performed by trained personnel only”
- The manual was not updated from the continuously variable transmission to the constant speed model installed
- The manual is of a generic type and does not provide specific serial numbers of major components for the turbine installation
- There is no turbine nameplate, as referred to in the standards. Individual components such as the generator, gearbox, and blades have individual nameplates, but they did not cover the range of information required by the standard for the turbine nameplate.

7.3 Dynamic Behavior

Turbine operation was observed by NWTC personnel for several minutes on a weekly basis over the course of the test. Observed wind speeds ranged from less than 5 m/s (below cut-in) to more than 26 m/s. Total observation time was well in excess of 1 hour. The turbine was observed to cut-in between 4 and 8 m/s, smoothly motoring up and switching to producing power. The exact wind speed for cut-in varied based on the wind-speed-weighted counter mentioned earlier. The turbine was observed to passively track the wind well, both when running and parked with only minor vibration of the tail. Occasionally, the turbine was observed to run downwind (detailed above). Running downwind was always detected by the controller and initiated a shutdown algorithm, followed by the tail passively turning the turbine back into the wind, thereby allowing the turbine to start back up. No excessive vibration of any components was observed throughout the test.

8 Deviations and Exceptions

8.1 Deviations from the Standard

The initial power transducer used during the test railed at -12 kW and was re-configured and re-calibrated, but railed at -24 kW when the turbine motored the rotor upon start up. High-speed data showed no significant impact on the 1-minute averages, but no statement can be made about the absolute magnitude of the inrush current during turbine startup.

Not all tests could be performed because of the lack of support from the manufacturer.

8.2 Deviations from Quality Assurance

The first set of data acquisition modules were used beyond their calibration due date; they were post-calibrated and found to be within tolerance. Appendix A includes post-calibration sheets.

The pressure transducer was out of calibration from 6 Apr 2012 through 15 May 2012. Residuals between the calibration and post-test calibration were found to be 0.006 kPa at most, a negligible amount in the context of this test.

Appendix A. Instrument Calibration Certificates

Figures A1 through A21 show the calibration sheets for the instruments used during the Viryd CS8 safety and function tests.

Svend Ole Hansen ApS

SCT. JORGENSEN ALLÉ 7 · DK-1615 KØBENHAVN V · DENMARK
 TEL: (+45) 33 25 38 38 · FAX: (+45) 33 25 38 39 · WWW.SOHANSEN.DK



CERTIFICATE FOR CALIBRATION OF CUP ANEMOMETER


Certificate number: 10.02.6374 **Date of issue:** October 25, 2010
Type: Thies 4.3350.00.000 **Serial number:** 0707884
Manufacturer: ADOLF THIES GmbH & Co.KG, Hauptstrasse 76, 37083 Göttingen, Germany
Client: NREL Meteorology and Calibration Laboratory, 1617 Cole Blvd, Golden, CO 80401 USA

Anemometer received: October 21, 2010 **Anemometer calibrated:** October 24, 2010
Calibrated by: as **Calibration procedure:** IEC 61400-12-1, MEASNET
Certificate prepared by: jsa **Approved by:** Calibration engineer, soh

Calibration equation obtained: $v \text{ [m/s]} = 0.04839 \cdot f \text{ [Hz]} + 0.24584$ *Svend Ole Hansen*
Standard uncertainty, slope: 0.00164 **Standard uncertainty, offset:** 0.07126
Covariance: -0.0000013 (m/s)²/Hz **Coefficient of correlation:** $\rho = 0.999985$
Absolute maximum deviation: 0.032 m/s at 12.219 m/s

Barometric pressure: 993.9 hPa **Relative humidity:** 24.1%

Succession	Velocity	Temperature in		Wind	Frequency,	Deviation,	Uncertainty
	pressure, q,	wind tunnel	control room				
	[Pa]	[°C]	[°C]	[m/s]	[Hz]	[m/s]	[m/s]
2	9.70	31.2	22.8	4.137	80.8256	-0.020	0.028
4	14.88	31.0	22.8	5.123	100.9651	-0.008	0.032
6	21.30	30.9	22.8	6.129	122.0926	-0.025	0.037
8	29.13	30.8	22.7	7.166	143.0869	-0.004	0.043
10	37.89	30.7	22.7	8.172	163.3293	0.022	0.048
12	47.90	30.7	22.7	9.188	184.5738	0.010	0.054
13-last	59.22	30.6	22.7	10.215	205.7189	0.014	0.060
11	71.27	30.7	22.7	11.207	225.9264	0.029	0.066
9	84.70	30.8	22.7	12.219	246.7675	0.032	0.072
7	99.66	30.9	22.8	13.256	268.6190	0.012	0.078
5	115.27	31.0	22.8	14.259	289.7302	-0.006	0.084
3	132.29	31.1	22.8	15.278	311.2080	-0.027	0.090
1-first	150.67	31.3	22.9	16.311	332.6236	-0.030	0.096



Page 1 of 2

Figure A1. Calibration sheet for the primary anemometer used through 12 September 2012

CERTIFICATE FOR CALIBRATION OF CUP ANEMOMETER

Certificate number: 12.02.6727 **Date of issue:** August 24, 2012
Type: Thies 4.3351.10.000 **Serial number:** 0609006
Manufacturer: ADOLF THIES GmbH & Co.KG, Hauptstrasse 76, 37083 Göttingen, Germany
Client: National Renewable Energy Lab, 1617 Cole Boulevard, Golden, Colorado 80401-3393, USA



Anemometer received: August 13, 2012 **Anemometer calibrated:** August 23, 2012
Calibrated by: asj **Calibration procedure:** IFC 61400-12-1, MEASNET
Certificate prepared by: ca **Approved by:** Calibration engineer, ml

Calibration equation obtained: $v \text{ [m/s]} = 0.04654 \cdot f \text{ [Hz]} + 0.15404$
Standard uncertainty, slope: 0.00114 **Standard uncertainty, offset:** 0.07713
Covariance: -0.0000006 (m/s)²/Hz **Coefficient of correlation:** $\rho = 0.999993$
Absolute maximum deviation: -0.036 m/s at 13.844 m/s

Manic L. Hansen

Barometric pressure: 1009.3 hPa **Relative humidity:** 27.6%

Succession	Velocity	Temperature in		Wind velocity, v , [m/s]	Frequency, f , [Hz]	Deviation, d , [m/s]	Uncertainty u_c (k=2) [m/s]
	pressure, q , [Pa]	wind tunnel [°C]	control room [°C]				
2	9.65	33.4	25.5	4.112	85.1908	-0.007	0.021
4	14.95	33.3	25.5	5.119	106.6331	0.002	0.025
6	21.07	33.1	25.4	6.075	127.4800	-0.012	0.029
8	28.26	33.1	25.4	7.035	147.5747	0.012	0.033
10	36.34	33.0	25.4	7.977	168.1495	-0.003	0.037
12	45.88	33.0	25.4	8.962	189.1365	0.005	0.042
13-last	56.70	32.9	25.4	9.963	210.5526	0.009	0.046
11	68.46	33.0	25.4	10.948	231.7626	0.007	0.051
9	80.56	33.1	25.4	11.878	251.6408	0.012	0.055
7	94.56	33.1	25.4	12.870	273.2038	0.000	0.059
5	109.38	33.2	25.4	13.844	294.9135	-0.036	0.064
3	125.53	33.4	25.5	14.833	315.5930	-0.009	0.068
1-first	141.94	33.6	25.5	15.780	335.3141	0.020	0.073



DANAK
 CAL Reg.nr. 452
 Accreditation to ISO 17025



Figure A2. Calibration sheet for the primary anemometer used from 17 September 2012 onward

Wind Vane Calibration Report

Calibration Laboratory:
National Wind Technology Center - Cert. Team
National Renewable Energy Laboratory
1617 Cole Boulevard
Golden, Colorado 80401

Customer:
National Wind Technology Center - Certification Team
National Renewable Energy Laboratory
1617 Cole Boulevard
Golden, Colorado 80401

Calibration Location:
National Wind Technology Center
Cert Lab

Calibration Date: **13-Sep-11**

Report Number: U1475-110913

Procedure:
NWTC-CT: C104 Calibrate Wind Vane_091209.docx

Page: 1 of 1

Deviations from procedure:
Output of Wind vane was set for 5 Volts. Inclinator out of calibration by 11 days. Inclinator was sent out for a post cal.

Item Calibrated:
Manufacturer: Met One Instruments, Inc.
Model: 020C
Serial Number: **U1475**
Vane Material: **Aluminum**
Condition: **Refurbished**

Results:
Slope: **72.32 deg/V**
Offset to boom: **86.71 deg**
Max error: 1.23 deg

Estimated Uncertainty:
Inclinometer Total
Uncertainty Uncertainty
(deg) (deg)
0.10 0.82

Traceability:	Mfg & Model	Serial Number	Cal Date
Inclinometer:	Spi-Tronic	31-038-3	2-Sep-10
Voltmeter:	Fluke 289	97380111	6-Jan-11

Calibration by: 
Mark Murphy Date: 13-Sep-11




Figure A3. Calibration sheet for the wind vane used through 12 September 2012

Wind Vane Calibration Report

Calibration Laboratory:
 National Wind Technology Center - Cert. Team
 National Renewable Energy Laboratory
 1617 Cole Boulevard
 Golden, Colorado 80401

Customer:
 National Wind Technology Center - Certification Team
 National Renewable Energy Laboratory
 1617 Cole Boulevard
 Golden, Colorado 80401

Calibration Location:
 National Wind Technology Center
 Cert Lab

Calibration Date: **13-Sep-12**

Report Number: W5515-120913

Procedure:
 NWTC-CT: C104 Calibrate Wind Vane_091209.docx

Page: 1 of 1

Deviations from procedure:

Output of Wind vane was set for 5 Volts.


Item Calibrated:
 Manufacturer Met One Instruments, Inc
 Model 020C
 Serial Number **W5515**
 Vane Material Aluminum
 Condition Refurbished

Results:
 Slope: **71.63 deg/V**
 Offset to boom: **97.81 deg**
 Max error: **1.70 deg**

Estimated Uncertainty:
 Inclinometer
 Uncertainty (deg)
 0.10

Total
 Uncertainty (deg)
 1.22

Traceability: Mfg & Model Serial Number Cal Date
 Inclinometer: Spi-Tronic 31-038-3 5-Oct-11
 Voltmeter: HP 3458A 2823A05145 15-Sep-11

Calibration by: 
 Mark Murphy

13-Sep-12
 Date




Figure A4. Calibration sheet for the wind vane used from 17 September 2012 onward

Branch #: 5000

NREL METROLOGY LABORATORY

Test Report

Test Instrument: Phaser Power Transducer & 2-CTs

DOE #: 04195C

Model # : Phaser

S/N : 01091

Calibration Date: 09/15/2011

Due Date: 09/15/2013

A. Set-Up for Total Real Power Calibration:

A.1. Voltage is applied between phases A&B and N = 120 V @ 60 Hz.

A.2. Current is applied to n = 2 TURNS through the two current transformer that are connected to phases A&B. Please note that the number of turns are not included in calculating the input power, i.e. actual power = the listed input power in the table times two.

A.3. Analog Output-1 is measured across precision resistor = 250 Ω .

A.4. Phaser Full Scale setting = -12 KW to 12 KW.

Input Current (AAC)	Input Power (KW)	Analog Output-1 (VDC)
50	12	4.999
25	6	3.999
0	0	2.999
-25	-6	2.003
-50	-12	1.005

B. Set-Up for Power Factor Calibration:

B.1. Voltage & Current are applied as A.1 & A.2.

B.2. Analog Output-2 is measured across precision resistor = 250 Ω .

Power (KW)	Power Factor	Analog Output-2 (VDC)
6	1.0	4.998
"	0.8	4.155
"	0.6	3.342
"	0.4	2.534
"	0.2	1.731
"	0	1.068

Figure A5. Page 1 of the power transducer calibration sheet used through 12 September 2012

C. Set-Up for Current THD-A Calibration: C.1. Current is applied to Line A Current Transformer. C.2. Analog Output-3 is set for THD, and is measured across precision resistors = 250 Ω.		
Current (AAC)	THD (%)	Analog Output-4 (VDC)
50	0	1.005
"	H1 = 5	1.199
"	H1 = 10	1.396
"	H2 = 15	1.594
"	H2 = 20	1.787
"	H2 = 25	1.974
"	H2 = 30	2.153
D. Set-Up for Line A-B Voltage Calibration: D.1. Voltage is applied between Line A & B. D.2. Analog Output-4 is set to measure from 0 VAC to 259.8 VAC, and is measured across precision resistor = 250 Ω.		
	Input Voltage (V)	Analog Output-3 (VDC)
	240	4.220
	160	3.459
	80	2.229
	0	0.998
D. Set-Up for Total Harmonic Distortion (THD/F) Calibration: D.1. Voltage is applied between Lines A&B. D.2. Analog Output-4 is set for THD, and is measured across precision resistors = 250 Ω.		
Notes: - Calibration was performed using instruments that are traceable to NIST, DOE# 126410 and 01889C. - Calibration was performed at temperature = 23°C, ± 1 °C, and relative humidity = 39%, ± 10%. - Uncertainty of nominal values is ± 0.15% of reading. - H1&H2 are the first and second harmonics. When a harmonic amplitude is set to a value>0, all other harmonics are set to zero.		

Calibrated By: Reda

Date : 09/15/2011

Q.A By : Bev

Date : 09/15/2011

Figure A6. Page 2 of the power transducer calibration sheet used through 12 September 2012

NREL METROLOGY LABORATORY

Test Report

Test Instrument: Pressure Transmitter

DOE #: 02844C

Model #: PTB101B

S/N : T0740016

Calibration Date: 04/05/2011

Due Date: 04/05/2012

N o	Function Tested	Nominal Value (kPa)	Measured Output Voltage (VDC)		()Mfr. Specs. OR (X)Data only (mb)
			As Found	As Left	
*	Absolute Pressure				
		65	0.273		
		70	0.545		
		75	0.817		
		80	1.088		
		85	1.360		
		90	1.631		
		95	1.903		
		100	2.175		
<p>Notes:</p> <ol style="list-style-type: none"> 1. Expanded Uncertainty of the nominal value is ± 0.2 kPa, with $k = 2$. 2. Calibration was performed at 23°C and 37% RH. 3. Calibration was performed using standards that are traceable to NIST. DOE #'s 128120, 02301C. 					

Calibrated By: P. Morse
Date: 04/05/2011

Approved By: Reda
Date: 04/05/2011

Figure A8. Calibration sheet for the pressure transducer used 15 May 2012

NREL METROLOGY LABORATORY

Test Report

Test Instrument: Pressure Transmitter

DOE #: 03510C

Model #: PTB101B

S/N : C1040014

Calibration Date: 02/13/2012

Due Date: 02/13/2013

No.	Function Tested	Nominal Value (kPa)	Measured Output Voltage (VDC)		()Mfr. Specs. OR (X)Data only (mb)
			As Found	As Left	
*	Absolute Pressure				
		65	0.2704	Same	
		70	0.5427	"	
		75	0.8146	"	
		80	1.0862	"	
		85	1.3577	"	
		90	1.6291	"	
		95	1.9005	"	
		100	2.1722	"	
Notes: 1. Expanded Uncertainty of the nominal value is ± 0.2 kPa, with $k = 2$. 2. Calibration was performed at 24°C and 43% RH. 3. Calibration was performed using standards that are traceable to NIST. DOE Numbers: 128120 and 02301C.					

Calibrated By: P. Morse
Date: 02/13/2012

Approved By: Reda
Date: 02/13/2012

Figure A10. Calibration sheet for the pressure transducer used 16 May 2012 onward



Certificate of Calibration



5258254

Certificate Page 1 of 1

Instrument Identification

Company ID: 120205
NATIONAL RENEWABLE ENERGY LAB
BEV KAY/SRRL
16253 DENVER WEST PARKWAY
GOLDEN, CO 80401

PO Number: CC-BEVERLY KAY

Instrument ID: 04037C Model Number: NI 9229
Manufacturer: NATIONAL INSTRUMENTS Serial Number: 13DEC38
Description: 4-CHANNEL, ±60 V, 24-BIT SIMULTANEOUS ANALOG INPUT

Accuracy: Mfr Specifications

Certificate Information

Reason For Service: CALIBRATION Technician: COREY CLAXTON
Type of Cal: ACCREDITED 17025 WITH UNCERTAINTIES Cal Date 24Jun2011
As Found Condition: IN TOLERANCE Cal Due Date: 24Jun2012
As Left Condition: LEFT AS FOUND Interval: 12 MONTHS
Procedure: NATIONAL INSTRUMENTS CAL EXECUTIVE 3.4.1 Temperature: 23.0 C
Humidity: 39.0 %
Remarks: CALIBRATED WITH DATA. REFER TO ATTACHED DATA FOR BEFORE AND AFTER READINGS.

The instrument on this certification has been calibrated against standards traceable to the National Institute of Standards and Technology (NIST) or other recognized national metrology institutes, derived from ratio type measurements, or compared to nationally or internationally recognized consensus standards.

A test uncertainty ratio (T.U.R.) of 4:1 [K=2, approx. 95% Confidence Level] was maintained unless otherwise stated.

Tektronix Service Solutions is registered to ISO 9001:2008. Lab Operations meet the requirements of ANSINC SL 2540-1-1994 (R2002), ISO 10012:2003, 10CFR50 AppB, and 10CFR21.

ISO/IEC 17025-2005 accredited calibrations are per ACLASS certificate # AC-1187 within the scope for which the lab is accredited.

When uncertainty measurement calculations have been calculated per customer request, reported condition statements do not take into account uncertainty of measurement. All results contained within this certification relate only to items calibrated. Any number of factors may cause the calibration item to drift out of calibration before the instrument's calibration interval has expired.

This certificate shall not be reproduced except in full, without written consent of Tektronix Service Solutions.

Approved By: COREY CLAXTON
Service Representative

Calibration Standards

Table with 7 columns: NIST Traceable#, Inst. ID#, Description, Manufacturer, Model, Cal Date, Date Due. Row 1: 5112717, 15-0048, MULTIFUNCTION CALIBRATOR, FLUKE, 5700A, 05May2011, 03Aug2011

2324 Ridgepoint Drive, Suite D • Austin, TX 78754 • Phone: 800-365-0147 • Fax: 512-926-8450

Figure A13. Calibration sheet for the signal conditioning module 13DEC38 used through 26 July 2012



Dynamic Technology, Inc.

A Trespac Company

17025 Accredited Certificate of Calibration

Certificate #: 2281380003 F



Acct #: 101320
Customer: National Renewable Energy Laboratory
Shipper #: 1904141
Address: 16253 Denver West Parkway
 Golden, CO, 80401
Contact: NI RMA
PO #:

Manufacturer: National Instruments
Model: 9229
Description: 4 Channel Analog Input Module
Serial Number: 13DEC38
Asset Number: 13DEC38
Barcode:

As Received	As Returned	Action Taken	Cal Date: 09/12/2012
In Tolerance <input checked="" type="checkbox"/>	In Tolerance <input checked="" type="checkbox"/>	Full Calibration <input checked="" type="checkbox"/>	Due Date: 09/12/2013
Out of Tolerance	Out of Tolerance	Special Calibration	Temperature: 73.40 deg. F
Malfunctioning	Malfunctioning	Oper. Verification	Humidity: 41.00 %
Operational	Operational	Adjusted	Baro. Press.:
Damaged	N/A	Repaired	Procedure: IXCN 09375
N/A		Charted	Reference: manufacturer's manual
		Returned As Is	

Incoming Remarks:

note
Domestic Accredited Calibration west bags

Technical Remarks:

Calibration Standards Utilized

Cert. #	Manufacturer	Model #	Description	Cal Date	Due Date
2279180001	Fluke	5700A	Multifunction Calibrator	09/06/2012	12/05/2012

The above identified unit was calibrated in our laboratory at the address shown below.

This report applies only to the item(s) identified above and shall not be reproduced, except in full, without the written approval of Dynamic Technology, Inc. This unit has been calibrated utilizing standards with a Test Uncertainty Ratio (TUR) of greater than 4:1 approximating a 95% confidence level with a coverage factor of 2, unless otherwise stated above or as stated on the Report of Calibration. The calibration was performed using references traceable to the SI through NIST or other recognized national laboratory, accepted fundamental or natural physical constants, ratio type of calibration, or by comparison to consensus standards. Dynamic Technology's calibration system is in compliance with:

ISO/IEC 17025:2005 ANSI/NCSL Z540-1:1994 ANSI/NCSL Z540-3:2006 MIL-STD-4362A, GD-499:2011
Dynamic Technology warrants all material and labor performed in ninety (90) days unless covered under a separate policy.
* The number of factors may cause the calibrated item to drift out of tolerance before the interval has expired.

Technician Name/Date: James Nimri, 09/12/2012

Signature: *Will Taylor*

QA Approved:

3201 West Royal Lane, Suite 150, Irving, TX 75063 (214) 723-5600 FAX (214) 723-5601

Page 1 of 1

Figure A14. Post-calibration sheet for the signal conditioning module 13DEC38 used through 26 July 2012



Dynamic Technology, Inc.

A Trescal Company

17025 Accredited Certificate of Calibration

Certificate #: 2225020001 F

~~DOE#~~ 03 892C



Acct #: 101320	Manufacturer: National Instruments
Customer: National Renewable Energy Laboratory	Model: 9229
Shipper #: 1861169	Description: 4 Channel Analog Input Module
Address: 16253 Denver West Parkway	Serial Number: 12A2037
Golden, CO, 80401	Asset Number: 12A2037
Contact: NI RMA	Barcode:
PO #:	

As Received	As Returned	Action Taken	Cal Date: 06/27/2012
In Tolerance X	In Tolerance X	Full Calibration X	Due Date: 06/27/2013
Out of Tolerance	Out of Tolerance	Special Calibration	Temperature: 70.00 deg. F
Malfunctioning	Malfunctioning	Oper. Verification	Humidity: 44.00 %
Operational	Operational	Adjusted	Baro. Press.:
Damaged	N/A	Repaired	Procedure: DCN 09375
N/A		Charted	Reference: manufacturer's manual
		Returned As Is	

Incoming Remarks:

ndo.
Domestic Accredited Calibration w/antistatic bag

Technical Remarks:

Calibration Standards Utilized					
Cert. #	Manufacturer	Model #	Description	Cal Date	Due Date
2182620002	Fluke	5700A	Multifunction Calibrator	05/09/2012	08/07/2012

Checked, fresh 7/1/12

The above identified unit was calibrated in our laboratory at the address shown below.

This report applies only to the item(s) identified above and shall not be reproduced, except in full, without the written approval of Dynamic Technology, Inc. This unit has been calibrated utilizing standards with a Test Uncertainty Ratio (TUR) of greater than 4:1 approximating a 95% confidence level with a coverage factor of k=2 unless otherwise stated above or as stated on the Report of Calibration. The calibration was performed using references traceable to the SI through NIST or other recognized national laboratory, accepted fundamental or natural physical constants, ratio type of calibration, or by comparison to consensus standards. Dynamic Technology's calibration program is in compliance with:

ISO/IEC 17025:2005, ANSI/NCSL Z540-1:1994, ANSI/NCSL Z540.3:2006, MIL-STD 45662A, QD-4000-2011
Dynamic Technology warrants all material and labor performed for ninety (90) days unless covered under a separate policy.
* Any number of factors may cause the calibrated item to drift out of tolerance before the interval has expired.

Technician Name/Date: James Nimri, 06/27/2012

Signatory:

QA Approved:



3201 West Royal Lane, Suite 150, Irving, TX 75063 (214) 723-5600 FAX (214) 723-5601

Page 1 of 1

Figure A15. Calibration sheet for the signal conditioning module 12A2037 used from 26 July 2012 onward



Certificate of Calibration



5258250

Certificate Page 1 of 1

Instrument Identification

Company ID: 120205
NATIONAL RENEWABLE ENERGY LAB
BEV KAY/SRRL
16253 DENVER WEST PARKWAY
GOLDEN, CO 80401

PO Number: CC-BEVERLY KAY

Instrument ID: **04036C**
Manufacturer: NATIONAL INSTRUMENTS
Description: 4-CH 100 OHM 24-BIT RTD ANALOG INPUT

Model Number: NI 9217
Serial Number: 13FAE1C

Accuracy: Mfr. Specifications

Certificate Information

Reason For Service: CALIBRATION
Type of Cal: ACCREDITED 17025 WITH UNCERTAINTIES
As Found Condition: IN TOLERANCE
As Left Condition: LEFT AS FOUND
Procedure: NATIONAL INSTRUMENTS CAL EXECUTIVE 3.4.1

Technician: COREY CLAXTON
Cal Date 24Jun2011
Cal Due Date: 24Jun2012
Interval: 12 MONTHS
Temperature: 23.0 C
Humidity: 39.0 %

Remarks: CALIBRATED WITH DATA, REFER TO ATTACHED DATA FOR BEFORE AND AFTER READINGS.

The instrument on this certification has been calibrated against standards traceable to the National Institute of Standards and Technology (NIST) or other recognized national metrology institutes, derived from ratio type measurements, or compared to nationally or internationally recognized consensus standards.

A test uncertainty ratio (T.U.R.) of 4:1 [K=2, approx. 95% Confidence Level] was maintained unless otherwise stated.

Tektronix Service Solutions is registered to ISO 9001:2008. Lab Operations meet the requirements of ANSI/NCSL Z540-1-1994 (R2002), ISO 10012:2003, 19CFR50 AppB, and 10CFR21.

ISO/IEC 17025:2005 accredited calibrations are per ACLASS certificate # AC-1187 within the scope for which the lab is accredited.

When uncertainty measurement calculations have been calculated per customer request, reported condition statements do not take into account uncertainty of measurement.

All results contained within this certification relate only to item(s) calibrated. Any number of factors may cause the calibration item to drift out of calibration before the instrument's calibration interval has expired.

This certificate shall not be reproduced except in full, without written consent of Tektronix Service Solutions.

Approved By: COREY CLAXTON
Service Representative

Calibration Standards

NIST Traceable#	Inst. ID#	Description	Manufacturer	Model	Cal Date	Date Due
4847338	15-0064	DIGITAL MULTIMETER	HEWLETT PACKARD	3458A	08Feb2011	08Feb2012

2324 Ridgepoint Drive, Suite D • Austin, TX 78754 • Phone: 800-365-0147 • Fax: 512-926-8450

Figure A16. Calibration sheet for the signal conditioning module 13FAE1C used through 26 July 2012



Dynamic Technology, Inc.

A Trestcal Company

17025 Accredited Certificate of Calibration

Certificate #: 2281380004 F



Acct #: 101320
Customer: National Renewable Energy Laboratory
Shipper #: 1904141
Address: 16253 Denver West Parkway
 Golden, CO, 80401
Contact: NI RMA
PO #:

Manufacturer: National Instruments
Model: 9217
Description: 4 Channel 100ohm RTD Analog Input M
Serial Number: 13FAE1C
Asset Number: 13FAE1C
Barcode:

As Received	As Returned	Action Taken	Cal Date: 09/12/2012
In Tolerance X	In Tolerance X	Full Calibration X	Due Date: 09/12/2013
Out of Tolerance	Out of Tolerance	Special Calibration	Temperature: 73.00 deg. F
Malfunctioning	Malfunctioning	Oper. Verification	Humidity: 42.00 %
Operational	Operational	Adjusted	Baro. Press.:
Damaged	N/A	Repaired	Procedure: DCN 09480
N/A		Charred	Reference: manufacturer's manual
		Returned As Is	

Incoming Remarks:

*nda
Domestic Accredited Calibration used bags*

Technical Remarks:

Calibration Standards Utilized

Cert. #	Manufacturer	Model #	Description	Cal Date	Due Date
2062190010	ESI	RS925	Decade Resistance Standard	01/05/2012	01/05/2013
2219450008	National Instrumen	PXI-4071	7.5 Digit DMM Module	06/22/2012	06/22/2013

The above identified unit was calibrated in our laboratory at the address shown below.

This report applies only to the item(s) identified above and shall not be reproduced, except in full, without the written approval of Dynamic Technology, Inc. This unit has been calibrated against standards with a Test Uncertainty Ratio (TUR) of greater than 4:1 representing a 95% confidence level with a coverage factor of k=2 unless otherwise stated above or as stated on the Report of Calibration. The calibration was performed using references traceable to the SI through NIST or other recognized national laboratory, accepted fundamental or natural physical constants, ratio type of calibration, or by comparison to consensus standards. Dynamic Technology's calibration practices conform to compliance with:

ISO/IEC 17025:2005, ANSI/NCSL Z540-1:1994, ANSI/NCSL Z540-3:2006, MIL-STD-45662A, QQ-4000-2011

Dynamic Technology warrants all material and labor performed for ninety (90) days unless covered under a separate policy.

* Any number of factors may cause the calibrated item to drift out of tolerance before the interval has expired.

Technician Name/Date: James Nimri, 09/12/2012

Signatory

QA Approved



3201 West Royal Lane, Suite 150, Irving, TX 75063 (214) 723-5600 FAX (214) 723-5601

Page 1 of 1

Figure A17. Post-calibration sheet for the signal conditioning module 13FAE1C used through 26 July 2012



Dynamic Technology, Inc.

A Trescal Company

17025 Accredited Certificate of Calibration

Certificate #: 2225020002 F

DOE# 03891C



Acct #: 101320	Manufacturer: National Instruments
Customer: National Renewable Energy Laboratory	Model: 9217
Shipper #: 1861169	Description: 4 Channel 100ohm RTD Analog Input M
Address: 16253 Denver West Parkway	Serial Number: 12BFEE2
Contact: Golden, CO, 80401	Asset Number: 12BFEE2
PO #: NI RMA	Barcode:

As Received	As Returned	Action Taken	Cal Date:
In Tolerance X	In Tolerance X	Full Calibration X	06/27/2012
Out of Tolerance	Out of Tolerance	Special Calibration	Due Date: 06/27/2013
Malfunctioning	Malfunctioning	Oper. Verification	Temperature: 70.30 deg. F
Operational	Operational	Adjusted	Humidity: 44.00 %
Damaged	N/A	Repaired	Baro. Press.:
N/A		Charted	Procedure: DCN 09480
		Returned As Is	Reference: manufacturer's manual

Incoming Remarks:

ndo.
Domestic Accredited Calibration. w/antistatic bag

Technical Remarks:

Calibration Standards Utilized

Cert. #	Manufacturer	Model #	Description	Cal Date	Due Date
2062190010	ESI	RS925	Decade Resistance Standard	01/05/2012	01/05/2013
2182620007	Agilent Technologi	3458A	DMM	05/23/2012	08/23/2012

*checked, Rk
7/1/12*

The above identified unit was calibrated in our laboratory at the address shown below.

This report applies only to the item(s) identified above and shall not be reproduced, except in full, without the written approval of Dynamic Technology, Inc. This unit has been calibrated utilizing standards with a Test Uncertainty Ratio (TUR) of greater than 4:1 approximating a 95 % confidence level with a coverage factor of 2 unless otherwise stated above or as stated on the Report of Calibration. The calibration was performed using references traceable to the SI through NIST or other recognized national laboratory, accepted fundamental or natural physical constants, ratio type of calibration, or by comparison to consensus standards. Dynamic Technology's calibration program is in compliance with:

ISO/IEC 17025:2005, ANSI/NCSL Z540-1:1994, ANSI/NCSL Z540-3:2006, MIL-STD 45662A, QD-4000:2011
Dynamic Technology warrants all material and labor performed for ninety (90) days unless covered under a separate policy.
* Any number of factors may cause the calibrated item to drift out of tolerance before the interval has expired.

Technician Name/Date: James Nimri, 06/27/2012

Signatory:

QA Approved:



3201 West Royal Lane, Suite 150, Irving, TX 75063 (214) 723-5600 FAX (214) 723-5601

Page 1 of 1

Figure A18. Calibration sheet for the signal conditioning module 12BFEE2 used from 26 July 2012 onward



Certificate of Calibration



5258252

Certificate Page 1 of 1

Company ID: 120205
 NATIONAL RENEWABLE ENERGY LAB
 BEV KAY/SRRL
 16253 DENVER WEST PARKWAY
 GOLDEN, CO 80401

Instrument Identification

PO Number: CC-BEVERLY KAY

Instrument ID: **04035C** Model Number: NI 9205
 Manufacturer: NATIONAL INSTRUMENTS Serial Number: 13E3D05
 Description: 32-CH ±200 MV TO ±10 V, 16-BIT, 250 KS/S ANALOG INPUT MODULE

Accuracy: Mfr Specifications

Certificate Information

Reason For Service: CALIBRATION	Technician: COREY CLAXTON
Type of Cal: ACCREDITED 17025 WITH UNCERTAINTIES	Cal Date: 24Jun2011
As Found Condition: IN TOLERANCE	Cal Due Date: 24Jun2012
As Left Condition: LEFT AS FOUND	Interval: 12 MONTHS
Procedure: NATIONAL INSTRUMENTS CAL EXECUTIVE 3.4.1	Temperature: 23.0 C
	Humidity: 39.0 %
Remarks: CALIBRATED WITH DATA. REFER TO ATTACHED DATA FOR BEFORE AND AFTER READINGS.	

The instrument on this certification has been calibrated against standards traceable to the National Institute of Standards and Technology (NIST) or other recognized national metrology institutes, derived from ratio type measurements, or compared to nationally or internationally recognized consensus standards.

A test uncertainty ratio (T.U.R.) of 4:1 (K=2, approx. 95% Confidence Level) was maintained unless otherwise stated.

Tektronix Service Solutions is registered to ISO 9001:2008. Lab Operations meet the requirements of ANSI/NCCL Z540-1-1994 (R2002), ISO 10012:2003, 10CFR50 AppdI, and 10CFR21.

ISO/IEC 17025-2005 accredited calibrations are per ACCLASS certificate # AC-1187 within the scope for which the lab is accredited.

When uncertainty measurement calculations have been calculated per customer request, reported condition statements do not take into account uncertainty of measurement. All results contained within this certification relate only to item(s) calibrated. Any number of factors may cause the calibration item to drift out of calibration before the instrument's calibration interval has expired.

This certificate shall not be reproduced except in full, without written consent of Tektronix Service Solutions.

Approved By: COREY CLAXTON
 Service Representative

Calibration Standards

NIST Traceable#	Inst. ID#	Description	Manufacturer	Model	Cal Date	Date Due
5112717	15-0048	MULTIFUNCTION CALIBRATOR	FLUKE	5700A	06May2011	03Aug2011

2324 Ridgepoint Drive, Suite D • Austin, TX 78754 • Phone: 800-365-0147 • Fax: 512-926-8450

Figure A19. Calibration sheet for the signal conditioning module 13E3D05 used through 26 July 2012



Dynamic Technology, Inc.

A Trecal Company

17025 Accredited Certificate of Calibration

Certificate #: 2281380005 F



Acct #:	101320	Manufacturer:	National Instruments
Customer:	National Renewable Energy Laboratory	Model:	9205
Shipper #:	1904141	Description:	32 Channel Analog Input Module
Address:	16253 Denver West Parkway	Serial Number:	13E3D05
Contact:	Golden, CO, 80401	Asset Number:	13E3D05
PO #:	NI RMA	Barcode:	

As Received	As Returned	Action Taken	Cal Date:	09/12/2012
In Tolerance X	In Tolerance X	Full Calibration X	Due Date:	09/12/2014
Out of Tolerance	Out of Tolerance	Special Calibration	Temperature:	72.90 deg. F
Malfunctioning	Malfunctioning	Oper. Verification	Humidity:	46.00 %
Operational	Operational	Adjusted	Baro. Press.:	
Damaged	N/A	Repaired	Procedure:	DUN 0938T
N/A		Charted	Reference:	manufacturer's manual
		Removed As Is		

Incoming Remarks:

n/a
Domestic Accredited Calibration w/ seal bags

Technical Remarks:

Calibration Standards Utilized					
Cert. #	Manufacturer	Model #	Description	Cal Date	Due Date
2279180001	Fuke	5700A	Multifunction Calibrator	09/06/2012	12/05/2012

The above identified unit was calibrated in our laboratory at the address shown below.

This report applies only to the item(s) identified above and shall not be reproduced, except in full, without the written approval of Dynamic Technology, Inc. This unit has been calibrated utilizing standards with a Test Uncertainty Ratio (TUR) of greater than 4:1 approximating a 95% confidence level with a coverage factor of 2 unless otherwise stated above or as stated on the Report of Calibration. The calibration was performed using references traceable to the SI through NIST or other recognized national laboratory, accepted fundamental or natural physical constants, ratio type of calibration, or by comparison to consensus standards. Dynamic Technology's calibration program is in compliance with:

ISO/IEC 17025:2005, ANSI/NCSL Z540-1:1994, ANSI/NCSL Z540-3:2008, MIL-STD-45662A, QD-4000:2011
Dynamic Technology warrants all material and labor performed on items (95) days unless covered under its lifetime policy.
* Any number of factors may cause the calibrated item to drift out of tolerance before the interval has expired.

Technician Name/Date: James Nimmi, 09/12/2012 Signatory: *Will Taylor* QA Approved:

3201 West Royal Lane, Suite 150, Irving, TX 75063 (214) 723-5600 FAX (214) 723-5601

Page 1 of 1

Figure A20. Post-calibration sheet for the signal conditioning module 13E3D05 used through 26 July 2012



A Trescal Company
17025 Accredited Certificate of Calibration

Certificate #: 2225020003 F
DOE# 04373 C



Acct #: 101320	Manufacturer: National Instruments
Customer: National Renewable Energy Laboratory	Model: 9205
Shipper #: 1861169	Description: 32 Channel Analog Input Module
Address: 16253 Denver West Parkway	Serial Number: 14DA726
Contact: Golden, CO, 80401	Asset Number: 14DA726
PO #: NI RMA	Barcode:

As Received	As Returned	Action Taken	Cal Date:
In Tolerance X	In Tolerance X	Full Calibration X	06/27/2012
Out of Tolerance	Out of Tolerance	Special Calibration	Due Date: 06/27/2014
Malfunctioning	Malfunctioning	Oper. Verification	Temperature: 70.30 deg. F
Operational	Operational	Adjusted X	Humidity: 44.00 %
Damaged	N/A	Repaired	Baro. Press.:
N/A		Charted	Procedure: DCN 09381
		Returned As Is	Reference: manufacturer's manual

Incoming Remarks:

ndo.
Domestic Accredited Calibration w/antistatic bag

Technical Remarks:

Calibration Standards Utilized

Cert. #	Manufacturer	Model #	Description	Cal Date	Due Date
2182620002	Fluke	5700A	Multifunction Calibrator	05/09/2012	08/07/2012

*Checked,
Red 7/16/12*

The above identified unit was calibrated in our laboratory at the address shown below.

This report applies only to the item(s) identified above and shall not be reproduced, except in full, without the written approval of Dynamic Technology, Inc. This unit has been calibrated utilizing standards with a 1-sigma Uncertainty Ratio (TUR) of greater than 4:1 approximating a 95% confidence level with a coverage factor of 2 unless otherwise stated above or as stated on the Report of Calibration. The calibration was performed using references traceable to the SI through NIST or other recognized national laboratory, accepted fundamental or natural physical constants, ratio type of calibration, or by comparison to consensus standards. Dynamic Technology's calibration program is in compliance with:

ISO/IEC 17025:2005, ANSI/NCSL 2540-1:1994, ANSI/NCSL 2540-3:2006, MIL-STD 45662A, QD-4000 2011
Dynamic Technology warrants all material and labor performed for ninety (90) days unless covered under a separate policy.
* Any number of factors may cause the calibrated item to drift out of tolerance before the interval has expired.

Technician Name/Date: James Nimri, 06/27/2012

Signatory:

James Nimri

QA Approved:



3201 West Royal Lane, Suite 150, Irving, TX 75063 (214) 723-5603 FAX (214) 723-5601

Page 1 of 1

Figure A21. Calibration sheet for the signal conditioning module 14DA726 used from 26 July 2012 onward

References

International Electrotechnical Commission (IEC). (2006). Wind Turbines – Part 2: Design requirements for small wind turbines, IEC 61400-2, Ed 2.0, Clause 9.6, 2006-03, Geneva, Switzerland.